



Vermessungsprotokoll

Projekt: 1300-8
 Ort: Adalbert-Stifer-Str., 42553 Velbert
 aufgenommen am: 23.07.08
 Höhe FP1 ü. NN: 208,000 m Kleiststr., Kanaldeckel vor Wendehammer (s. Lageplan)
 ca.

Bezeichnung des Meßpunktes	Ablesung		Höhendiff.	Haupt-nivellement	Bemerkungen
	Rückw.	Vorw.			
	m	m	m	m	
FP 1	0,170			208,170	
RS 1		2,040		206,130	
RS 2 / RKS 2		3,525		204,645	
ZP 1	0,050			204,695	auf RS 2
RS 3		1,905		202,790	
RS 4		4,050		200,645	
RS 5/ RKS 5		4,050		200,645	
ZP 2	1,600			202,245	auf RS 5
RS 6		2,325		199,920	
RS 7		1,650		200,595	
RS 8		2,245		200,000	
RS 9		3,385		198,860	
RS 10		3,480		198,765	auf RS 10
ZP 3	0,255			199,020	
RS 11		2,490		196,530	
RKS 11		2,345		196,675	
ZP		1,650		197,370	Treppe
ZP	3,240			200,610	
RS 12		1,650		198,960	

